



## **Hackett/Marshall/State Improvement Project**

### **PROGRESS BULLETIN #5**

**Background:** Work began on the Hackett/Marshall/State improvement project with project contractor, CL Trucking & Excavating (CL), mobilizing on Monday, April 30<sup>th</sup> and “heavy” construction work beginning shortly thereafter on Hackett Street. Every two weeks City staff, engineering staff from Fishbeck, Thompson, Carr & Huber, and the project contractor participate in an administrative level meeting to discuss project progress, review the project budget and schedule and discuss any known project issues. These meetings result in the preparation of Progress Bulletins which are distributed to residents affected by the project. Project issues can be directed to the City’s project inspector – Steve Schmidt – at (616) 446-8343.

**What has been completed to date?** At the July 5<sup>th</sup> Progress Meeting, CL provided the following update in terms of work items completed since the last progress meeting:

- Completed placement of new concrete curb on Hackett Street along with the placement of the new concrete driveway approaches and sidewalk.
- Placed the base course of asphalt on Hackett Street.
- Completed the removal of the curbing along State Street.
- Completed installation of the new water main on State Street, started bacteriological testing.
- Started the installation of the new sanitary sewer main on State Street.

**What will be completed during the next two weeks?** At the Progress Meeting, CL reported that they will be focused on the following work items during the next two weeks:

- Complete the water main tie-ins on State Street.
- Complete the installation of the new sanitary sewer main on State Street.
- Complete the installation of the new storm sewer main on State Street, south of Hackett Street.
- Complete the installation of new concrete curb on State Street, south of Hackett Street.

#### **Other?**

- For those residing along State Street, south of Hackett Street, a reminder that the cure time for the new concrete (curb/sidewalk/drive approaches) is 5 days. During this time, you will not have use of your driveway for the 5+ day period after the last pour (whichever is poured last – curb, sidewalk or driveway approach).