



Hackett/Marshall/State Improvement Project

PROGRESS BULLETIN #6

Background: Work began on the Hackett/Marshall/State improvement project with project contractor, CL Trucking & Excavating (CL), mobilizing on Monday, April 30th and “heavy” construction work beginning shortly thereafter on Hackett Street. Every two weeks City staff, engineering staff from Fishbeck, Thompson, Carr & Huber, and the project contractor participate in an administrative level meeting to discuss project progress, review the project budget and schedule and discuss any known project issues. These meetings result in the preparation of Progress Bulletins which are distributed to residents affected by the project. Project issues can be directed to the City’s project inspector – Steve Schmidt – at (616) 446-8343.

What has been completed to date? At the July 19th Progress Meeting, CL provided the following update in terms of work items completed since the last progress meeting:

- Completed the water main tie-ins on State Street.
- Completed the installation of the new sanitary sewer main on State Street.
- Continued the installation of water and sanitary sewer services from the new mains to residences along State Street, working from Marshall Court, north.

What will be completed during the next two weeks? At the Progress Meeting, CL reported that they will be focused on the following work items during the next two weeks:

- Complete the installation of water and sanitary sewer services along State Street.
- Complete the installation of the new storm sewer on State Street.
- Begin grading the roadway along State Street in preparation for the installation of the new curb.

Other?

- The project remains on schedule.