



Hackett/Marshall/State Improvement Project

PROGRESS BULLETIN #1

Background: Work began on the Hackett/Marshall/State improvement project with project contractor, CL Trucking & Excavating (CL), mobilizing on Monday, April 30th and “heavy” construction work beginning shortly thereafter on Hackett Street. Every two weeks City staff, engineering staff from Fishbeck, Thompson, Carr & Huber, and the project contractor participate in an administrative level meeting to discuss project progress, review the project budget and schedule and discuss any known project issues. These meetings result in the preparation of Progress Bulletins which are distributed to residents affected by the project. Project issues can be directed to the City’s project inspector – Steve Schmidt – at (616) 446-8343.

What has been completed to date? At the May 10th Progress Meeting, CL provided the following update in terms of work items completed to date:

- Tree removals have been completed.
- Milling and curb removal on Hackett Street from State Street to Nicholson Street is complete.
- The new water main has been installed on Hackett Street from State Street to Rice Street. The water main has been pressure tested and has passed the first bacteriological test.
- The new water main has been installed on Hackett Street from Rice Street to Nicholson Street. The water main has been pressure tested with disinfection underway.
- Installation of the new sanitary sewer main is underway on Hackett Street, starting at Rice Street and working east.

What will be completed during the next two weeks? At the Progress Meeting, CL reported that they will be focused on the following work items during the next two weeks:

- Continue sanitary sewer main installation on Hackett Street, working towards State Street. Once complete, begin sanitary sewer main installation on Hackett Street working from Rice Street to Nicholson Street.
- Complete tie-ins of new water main on Hackett Street to existing water main on side streets. Begin transferring water services to residences from the old water main to the new water main.

Other?

- The project is on schedule.
- Residential water service will be temporarily interrupted as residences are transferred from the old water main to the new water main. As practicable, advance notice of the service interruption will be provided by the project inspector.