



## **Hackett/Marshall/State Improvement Project**

### **PROGRESS BULLETIN #7**

**Background:** Work began on the Hackett/Marshall/State improvement project with project contractor, CL Trucking & Excavating (CL), mobilizing on Monday, April 30<sup>th</sup> and “heavy” construction work beginning shortly thereafter on Hackett Street. Every two weeks City staff, engineering staff from Fishbeck, Thompson, Carr & Huber, and the project contractor participate in an administrative level meeting to discuss project progress, review the project budget and schedule and discuss any known project issues. These meetings result in the preparation of Progress Bulletins which are distributed to residents affected by the project. Project issues can be directed to the City’s project inspector – Steve Schmidt – at (616) 446-8343.

**What has been completed to date?** At the August 2<sup>nd</sup> Progress Meeting, CL provided the following update in terms of work items completed since the last progress meeting:

- Completed the installation of water and sanitary sewer services along State Street and Marshall Court.
- Completed the installation of the new storm sewer on State Street (August 2<sup>nd</sup>).
- Started restoration work along Hackett Street.

**What will be completed during the next two weeks?** At the Progress Meeting, CL reported that they will be focused on the following work items during the next two weeks:

- Complete roadway grading on State Street.
- Place the new concrete curb, sidewalk and driveway approaches on State Street (tentatively scheduled for August 7<sup>th</sup>).
- Place the base course of asphalt on State Street and Marshall Court (tentatively scheduled for August 13<sup>th</sup>).
- Complete restoration on all of the streets.
- Place the top course of asphalt on Hackett and State Streets and Marshall Court (tentatively scheduled for August 17<sup>th</sup>).

#### **Other?**

- The project remains on schedule.
- For those residing along State Street, a reminder that the cure time for the new concrete (curb/sidewalk/drive approaches) is 5 days. During this time, you will not have use of your driveway for the 5+ day period after the last pour (whichever is poured last – curb, sidewalk or driveway approach).