

CL Trucking & Excavating, LLC

256 East Parmeter, Ionia, MI 48846
Phone: 616-527-9352 Fax: 616-527-8424

February 26, 2018

FTC&H

Attn: Jeremy McDonald, P.E.
1515 Arboretum Drive SE
Grand Rapids, MI 49546

RE: City of Ionia – Hackett Street/State Street/Marshall Court 2018 Project Schedule

Tree Removals

- | | |
|------------------------------|-----|
| 1) Prior to Start of Project | TBD |
|------------------------------|-----|

Hackett Street (From west side of State Street intersection to the west project limits.)

- | | |
|--|----------------|
| 1) Surface Removals – Asphalt/Curb & Gutter/Drive Approaches | 04-30 to 05-02 |
| 2) Water Main | 05-02 to 05-08 |
| 3) Water Main Testing | 05-09 to 05-14 |
| 4) Sanitary Sewer Main (East of Rice Street) | 05-09 to 05-15 |
| 5) Water Main Tie-In, Water Services & Sanitary Laterals | 05-16 to 05-25 |
| 6) Sanitary Sewer Main & Laterals (West of Rice Street) | 05-26 to 06-05 |
| 7) Remaining Water Main Tie-Ins | 06-06 to 06-06 |
| 8) Storm Sewer | 06-07 to 06-16 |
| 9) Roadway Grading & Aggregate Base Partial | 06-18 to 06-20 |
| 10) Concrete Work | 06-21 to 06-27 |
| 11) Complete Aggregate Base & Fine Grade | 06-28 to 06-28 |
| 12) Asphalt Base Course Paving | 06-29 to 06-29 |
| 13) Slope Restoration | 06-03 to 07-03 |

State Street & Marshall Court

- | | |
|--|----------------|
| 1) Surface Removals – Asphalt/Concrete/Curb & Gutter | 06-11 to 06-16 |
| 2) Water Main | 06-18 to 06-21 |
| 3) Water Main Testing | 06-22 to 06-27 |
| 4) Sanitary Sewer Main | 06-22 to 07-02 |
| 5) Water Main Tie-In, Water Services & Sanitary Laterals | 07-03 to 07-22 |
| 6) Remaining Water Main Tie-Ins | 07-23 to 07-23 |
| 7) Storm Sewer | 07-24 to 08-01 |
| 8) Roadway Grading & Aggregate Base Partial | 08-02 to 08-06 |
| 9) Concrete Work | 08-07 to 08-10 |
| 10) Complete Aggregate Base & Fine Grade | 08-11 to 08-11 |
| 11) Asphalt Base Course Paving | 08-13 to 08-13 |
| 12) Slope Restoration | 08-11 to 08-15 |

Complete Project

- | | |
|--------------------------------|----------------|
| 1) Casting Adjustments | 08-11 to 08-16 |
| 2) Asphalt Top Course Paving | 08-17 to 08-17 |
| 3) Permanent Pavement Markings | 08-18 to 08-18 |

Sincerely,
CL Trucking & Excavating, LLC

John Lepien
jlepie@clte.net
Estimator/Project Manager